REVIEW STATUS OF PROJECTS/SCHEMES SANCTIONED UNDER RIDF AND SOME PROJECTS UNDER CONSIDERATION OF NABARD

Sl.	Name of Project & Location	Total estimated	Amount(Rs.) sanctioned by	Fund received by	Present Status/Physical Progress
No.	X 6	Project cost(Rs)	NABARD	the Department.	F 1 CD 0.0445.005/
1.	Infrastructure Development for Cinchona(Bark Drying, Packaging & Storage) under RIDF Tranche-XXVIII.	23,14,25,000.00	23,11,08,000/- vide Ref. No. NB(WBRO)/1857/RIDF- XXVIII/SPD-17/2022-23, dated 10.02.23.		Fund of Rs.8,04,17,987/- was allotted to GTA to start work. In the meantime visit in site shows that out of five location, work was started in four locations. But in DPR, it has come to the notice of GTA Engineers that installation of HT line(one 250KVA and three 100 KVA) are to be added in DPR for rotary dryer machine which was not included in DPR. In addition, in the designs, especially structure of roofs need to be changed. It is advised to concerned agency (NABCONS)to replace concrete racks by adjustable steel racks for use optimum use of space of storage. A letter has been issued to the Agency vide No.991-FPIH/1P-01/2019, dated 31.07.2024(copy enclosed)
2.	Bamanghata Food Processing Hub at Bantala lether complex under Bhangore-II Block, Dist. South 24 Pgns. Under RIDF Tranche-XXVIII.	21,25,01,300.73	21,13,89,000/- vide Ref No.NB(WBRO)/1691/RIDF- XXIX/SPD-17/2023-24, dated 14.09.2023.		The land is under the possession of Department of FPI&H but yet not recorded. One dilapidated structure was there. KMDA(implementing Agency) has been requested to start demolition work vide e-file memo no.512717/2024, dated 07.05.2024(copy enclosed). For IDT, a letter vide No. , dated was issued to D.M., South 24 Pgs and an e-file was moved to L & LR Deptt which is yet to be received.

REVIEW STATUS OF PROJECTS/SCHEMES SANCTIONED UNDER RIDF AND SOME PROJECTS UNDER CONSIDERATION OF NABARD

Sl.	Name of Project & Location	Total estimated cost(Rs.)	Amount(Rs) sanctioned by NABARD	Fund received by Department	Present Status/ Physical progress
3.	Construction of G+IIIstoried building at Village Knowledge Centre of Deptt of Food Processing Ind & Horticulture at Saheb Bandh, P.S. Purulia Town, Purulia	6,21,99,053.00	Waiting for getting approval under RIDF (Tranche-XXIX)		DPR has already been sent to NABARD for approval. No further physical progress is going on.
4.	Infrastructure Development of Integrated Nursery and Food Processing Centre at Damohani village of Nimti, Block- Kalchini, Dist. Alipurduar.	26,22,71000.00	Waiting for getting approval under RIDF (Tranche-XXIX)		DPR has already been sent to NABARD for approval. No further physical progress is going on.
5.	Construction of G+4 Storied Spawn Production unit & Farmers' Training Centre for W B Food Processing & Horticulture Development Corporation.	3,21,13,629.90	Waiting for getting approval under RIDF (Tranche-XXIX)		DPR has already been sent to NABARD for approval. No further physical progress is going on.